Providing New Borewells and CC Roads, Drains Developments in Rachenahalli and Other Adjusted Layouts.

Third and Final Bill

Measurement Sheet

(Book No. 03)

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:-Providing new borewlls and CC roads, drains developments in Rachenahalli and other adjusted layout

MEASUREMENT SHEET

Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 01		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no. 1+02								876.54	—	
		Total Executed Quantity								876.54	—	
		Modified Quantity								876.54	—	
		DPQ Quantity Paid in 1st RA Bill								461.62	—	
		DPQ Quantity Paid in 2nd RA Bill								102.36	—	64838.00
		Now to be Paid Quantity								312.56	207.60	64889.00
Item no.02		Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications, and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no. 3+04								127.53	—	
		Total Executed Quantity								127.53	—	
		Tender Quantity								90.71	—	
		Quantity upto125%								113.39	—	
		Quantity Above 125%								14.14	—	
		DPQ Quantity Paid in 1st RA Bill								59.66	—	
		DPQ Quantity Paid in 2nd RA Bill								17.24	—	
		Now to be Paid Quantity										200846.00
		Quantity upto125%								36.48	5505.64	200863.00
		Quantity Above 125%								14.14	5989.25	84669.00
Item no.03		Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc..Complete Excluding cost of Steel as per morth MORTH specification and as per the direction of Engineer in charge of the work.										84688.00
Measurements Taken On :												
		Quantity Measured in 1st RA Bill								141.31		
		Quantity Measured in 2nd RA Bill								37.28	178.59	
		Present Bill Measurements										
		Drain										
		Bottom Raft										
		Thanisandra										
		2nd Cross W0829, W0831										
		North to South										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	45.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	60.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
60.00	75.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
75.00	90.00		Cum	1	3.50	0.75	0.75	0.75	0.15	0.39		
90.00	93.50											

10.52

PMC Assistant Executive Engineer, R.R. Nagar, Sub-Division

Assistant Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		1st Main Road / W0534										
		East to West										
		LHS										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	38.00		Cum	1	8.00	0.75	0.75	0.75	0.15	0.90		
		Rachenahalli										
		W0671										
		South to North										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	45.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	60.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
60.00	75.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
75.00	90.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
90.00	100.00		Cum	1	10.00	0.75	0.75	0.75	0.15	1.13		
		W0400										
0.00	20.00		Cum	1	20.00	0.75	0.75	0.75	0.15	2.25		
		Mestripalya										
		W0120										
		West to East										
0.00	15.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	45.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	60.00		Cum	1	15.00	0.75	0.75	0.75	0.15	1.69		
		Side Wall										
		Thanisandra										
		2nd Cross W0829, W0831										
		North to South										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	93.50		Cum	2	3.50	0.15	0.15	0.15	0.60	0.63		
		1st Main Road / W0534										
		East to West										
		LHS										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	38.00		Cum	2	8.00	0.15	0.15	0.15	0.60	1.44		
										48.20		

27.06.22

Assistant Executive Engineer,
[illegible] Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಮಹದೇವಪುರ ಉಪ ವಿಭಾಗ
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ.
Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Rachenahalli										
		W0671										
		South to North										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	90.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
90.00	100.00		Cum	2	10.00	0.15	0.15	0.15	0.60	1.80		
		W0400										
0.00	20.00		Cum	2	20.00	0.15	0.15	0.15	0.60	3.60		
		Mestripalya										
		W0120										
		West to East										
0.00	15.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		32.40
								Sub Total		91.11		
		Culvert										
		Bottom Raft										
		Thanisandra										
			Cum	1	6.40	1.50	1.50	1.50	0.20	1.92		
			Cum	1	4.00	1.20	1.20	1.20	0.20	0.96		
			Cum	1	6.90	1.50	1.50	1.50	0.20	2.07		
			Cum	1	4.30	1.50	1.50	1.50	0.20	1.29		
		Mestripalya										
			Cum	1	4.30	1.20	1.20	1.20	0.20	1.03		
		Side wall										
		Thanisandra										
			Cum	2	6.40	0.20	0.20	0.20	0.60	1.54		
			Cum	2	4.00	0.20	0.20	0.20	0.60	0.96		
			Cum	2	6.90	0.20	0.20	0.20	0.60	1.66		
			Cum	2	4.30	0.20	0.20	0.20	0.60	1.03		
		Mestripalya										
			Cum	2	4.30	0.20	0.20	0.20	0.60	1.03		13.49
								Sub Total		13.49		
										283.20		104.81
		Total Executed Quantity								224.62		
		Tender Quantity								280.77		
		Quantity upto125%								2.424		
		QuantityAbove 125%								141.31		
		DPQ Quantity Paid in 1st RA Bill								37.28		722504.00
		DPQ Quantity Paid in 2nd RA Bill										722419.00
		Now to be Paid Quantity								102.18	7070.20	18736.00
		Quantity upto125%								2.42	7729.67	18629.00
		QuantityAbove 125%										

102.19
2.41

VENKATAPPRASAD CONSULTANTS BANGALORE

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ರಾಜರಾಜೇಶ್ವರಿನಗರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ.

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Item no.04 Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications, and as per the direction of Engineer in charge of the work.	Tonne									
		Vide Total Executed Quantity from Pre Measurement Sheet page no. 5								15.60		
		Total Executed Quantity								15.60		
		Tender Quantity								14.11		
		Quantity upto125%								15.60		
		DPQ Quantity Paid in 1st RA Bill								5.84		
		DPQ Quantity Paid in 2nd RA Bill								3.09		
		Now to be Paid Quantity										482421.00
		Quantity upto125%								6.68	72326.98	482926.00
		Item no.05 Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,copmplete, and as per the direction of Engineer in charge of the work.										
		Measurements Taken On :										
		Quantity Measured in 1st RA Bill								376.83		
		Quantity Measured in 2nd RA Bill								37.58		
		Present Bill Measurements										
		Thanisandra 2nd Cross W0829, W0831 North to South										
0.00	15.00		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00			1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00			1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00			1	15.00	0.75	0.75	0.75		11.25		
60.00	75.00			1	15.00	0.75	0.75	0.75		11.25		
75.00	90.00			1	15.00	0.75	0.75	0.75		11.25		
90.00	93.50			1	3.50	0.75	0.75	0.75		2.63		
		1st Main Road / W0534 East to West LHS										
0.00	15.00			1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00			1	15.00	0.75	0.75	0.75		11.25		
30.00	38.00			1	8.00	0.75	0.75	0.75		6.00		
		Rachenahalli W0671 South to North										
0.00	15.00			1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00			1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00			1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00			1	15.00	0.75	0.75	0.75		11.25		
60.00	75.00			1	15.00	0.75	0.75	0.75		11.25		
75.00	90.00			1	15.00	0.75	0.75	0.75		11.25		
90.00	100.00			1	10.00	0.75	0.75	0.75		7.50		
										173.63		

Contactor

Executive Engineer, PMC
Sub-Division

SUDHARAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		W0400										
0.00	20.00			1	20.00	0.75	0.75	0.75		15.00		
		Mestripalya										
		W0120										
		West to East										
0.00	15.00			1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00			1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00			1	15.00	0.75	0.75	0.75		11.25		
45.00	60.00			1	15.00	0.75	0.75	0.75		11.25		
		For Flagging Coarse										
		Thanisandra										
		W0811										
		South to North										
0.00	15.00			1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00			1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00			1	15.00	0.75	0.75	0.75		11.25		
45.00	55.50			1	10.50	0.75	0.75	0.75		7.88		
		Misiing Cover Slab		10	0.90	0.60	0.60	0.60		5.40	107.03	
		Total Executed Quantity								695.06		
		Modified Quantity								695.06		
		DPQ Quantity Paid in 1st RA Bill								376.83		
		DPQ Quantity Paid in 2nd RA Bill								37.58		
		Now to be Paid Quantity								280.65	2337.00	655880.00
Item no.06		Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete. and as per the direction of Engineer in charge of the work.										
Measurements Taken On :												
		Quantity Measured in 2nd RA Bill								71.70		
		Thanisandra										
			Sqm	1	6.40	1.50	1.50	1.50		9.60		
				1	4.00	1.20	1.20	1.20		4.80		
				1	6.90	1.50	1.50	1.50		10.35		
				1	4.30	1.50	1.50	1.50		6.45	31.20	
		Total Executed Quantity								102.90		
		Tender Quantity								43.20		
		Quantity upto125%								54.00		
		QuantityAbove 125%								48.90		
		DPQ Quantity Paid in 2nd RA Bill								43.20		
		Reserved Qty to be Release								28.50		
		Now to be Paid Quantity								10.80	5418.00	58515.00
		Quantity upto125%								48.90	5418.00	264941.00
		QuantityAbove 125%										

e-Bill Page No. 05

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಆರ್.ಆರ್.ನಗರ ಉಪವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿ.ಬಿ.ಎಂ.ಪಿ.

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.07		Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications, and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no. 6 to 8								777.51		
		Total Executed Quantity								777.51		
		Modified Quantity								777.51		
		DPQ Quantity Paid in 2nd RA Bill								427.89		
		Now to be Paid Quantity								349.62	1022.74	357576.00
Item no.08		Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no. 9 to 13								1547.45		
		Total Executed Quantity								1547.45		
		Modified Quantity								1547.45		
		DPQ Quantity Paid in 2nd RA Bill								836.53		
		Now to be Paid Quantity								710.92	56.26	39997.00
Item no.09		Stone dust / Grit 4.75 mm to 0.075 mm For Road Strengthening For UGD Cut portion and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no. 14 to 15								402.23		
		Total Executed Quantity								402.23		
		Modified Quantity								402.23		
		DPQ Quantity Paid in 2nd RA Bill								257.81		
		Now to be Paid Quantity								144.42	1060.00	153086.00
Item no.10		Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no. 16 to 17								402.23		
		Total Executed Quantity								402.23		
		Modified Quantity								402.23		
		DPQ Quantity Paid in 2nd RA Bill								257.81		
		Now to be Paid Quantity								144.42	2001.28	289025.00
Item no.11		Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications, and as per the direction of Engineer in charge of the work.										
			Sqm									
		Vide Total Executed Quantity from Pre Measurement Sheet page no. 18 to 20								4420.70		
		Total Executed Quantity								4420.70		
		Modified Quantity								4420.70		
		DPQ Quantity Paid in 2nd RA Bill								2029.52		
		Now to be Paid Quantity								2391.18	6.36	15208.00

R.K. PRASAD CONSULTANTS BANGALORE PMC

Assistant Executive Engineer
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Item no.12 Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs. with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed. concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications, and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no. 21 to 23										
		Total Executed Quantity								687.13	—	
		Tender Quantity								687.13	—	
		Quantity upto125%								636.28	—	
		DPQ Quantity Paid in 2nd RA Bill								687.13	—	
		Now to be Paid Quantity								320.92	—	
		Quantity upto125%								366.21	5408.12	1980532.00
		Item no.13 Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum.coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine.and curing including cost of all materials,labour,hire chargedof machines,all lead and lift charges etc.. complete as per specifications.. and as per the direction of Engineer in charge of the work.										
		Measurements Taken On :										
		Quantity Measured in 2nd RA Bill								321.71		
		Present Bill Measurements										
		Thanisandra										
		W0811										
		South to North										
0.00	15.00		Cum	1	15.00	3.00	3.60	3.30	0.15	7.43	—	
15.00	31.10			1	16.10	3.60	3.70	3.65	0.15	8.81	—	
31.10	36.10			1	5.00	4.20	4.20	4.20	0.15	3.15	—	
36.10	45.10			1	9.00	3.60	3.30	3.45	0.15	4.66	—	
45.10	60.00			1	14.90	4.40	2.80	3.60	0.15	8.05	—	
60.00	75.60			1	15.60	2.80	5.20	4.00	0.15	9.36	—	
75.60	90.00			1	14.40	3.30	3.40	3.35	0.15	7.24	—	
			CASE CLOSED 22/07									
		2nd Cross W0829, W0831										
		North to South										
0.00	12.40			1	12.40	5.00	5.10	5.05	0.15	9.39	—	
12.40	30.00			1	17.60	3.30	2.50	2.90	0.15	7.66	—	
30.00	45.20			1	15.20	2.50	3.60	3.05	0.15	6.95		
0.00	6.80			1	6.80	1.70	3.80	2.75	0.15	2.81	—	
6.80	14.20			1	7.40	2.00	2.00	2.00	0.15	2.22	—	
14.20	17.00			1	2.80	3.40	3.40	3.40	0.15	1.43	—	
17.00	33.00			1	16.00	3.40	2.00	2.70	0.15	6.48	—	
33.00	46.20			1	13.20	2.00	3.40	2.70	0.15	5.35	—	
										90.97		

22/07

SUDARSHAN PRASAD CONSULTANTS BANGALORE KMC

Assistant Executive Engineer, R.R. Nagar, Sub-Division, KRIDL, BBMP, Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24
Assistant Executive Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
22.07.2024
Assistant Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		1st Main Road / W0534										
		East to West										
0.00	15.00			1	15.00	4.30	4.10	4.20	0.15	9.45		
15.00	30.00			1	15.00	4.10	4.70	4.40	0.15	9.90		
30.00	45.00			1	15.00	4.70	5.80	5.25	0.15	11.81		
45.00	60.00			1	15.00	5.80	5.80	5.80	0.15	13.05		
60.00	64.50			1	4.50	5.80	5.80	5.80	0.15	3.92		
		Rachenahalli Beside ICICI SBI ATM										
		North to South										
0.00	15.00			1	15.00	3.20	2.50	2.85	0.15	6.41		
15.00	30.00			1	15.00	2.50	2.80	2.65	0.15	5.96		
30.00	45.00			1	15.00	2.80	3.00	2.90	0.15	6.53		
45.00	58.50			1	13.50	3.00	3.00	3.00	0.15	6.08		
		W0671										
		South to North										
0.00	14.00			1	14.00	2.30	2.20	2.25	0.15	4.73		
14.00	17.70			1	3.70	2.70	2.60	2.65	0.15	1.47		
17.70	25.00			1	7.30	1.50	0.80	1.15	0.15	1.26		
25.00	30.00			1	5.00	0.80	0.60	0.70	0.15	0.53		
30.00	34.50			1	4.50	0.60	0.80	0.70	0.15	0.47		
34.50	41.00			1	6.50	0.80	1.40	1.10	0.15	1.07		
41.00	47.50			1	6.50	2.80	2.50	2.65	0.15	2.58		
47.50	60.00			1	12.50	2.70	2.70	2.70	0.15	5.06		
60.00	68.00			1	8.00	2.70	3.00	2.85	0.15	3.42		
68.00	75.70			1	7.70	3.00	2.10	2.55	0.15	2.95		
75.70	90.00			1	14.30	2.80	2.70	2.75	0.15	5.90		
90.00	101.00			1	11.00	2.70	3.60	3.15	0.15	5.20		
101.00	116.00			1	15.00	3.60	3.10	3.35	0.15	7.54		
				1	11.00	1.30	1.30	1.30	0.15	2.15		
				1	15.00	0.60	0.60	0.60	0.15	1.35		
				1	10.00	0.50	0.50	0.50	0.15	0.75		
				1	16.50	0.90	0.90	0.90	0.15	2.23		
				1	16.00	2.70	2.70	2.70	0.15	6.48		
				1	13.70	2.30	2.30	2.30	0.15	4.73		
		Mestripalya										
		W0249										
		South to North										
0.00	15.00			1	15.00	3.50	3.30	3.40	0.15	7.65		
15.00	22.50			1	7.50	3.30	2.70	3.00	0.15	3.38		
22.50	37.00			1	14.50	2.50	2.40	2.45	0.15	5.33		
37.00	47.20			1	10.20	3.00	2.90	2.95	0.15	4.51		
		W0120										
		West to East										
0.00	15.00			1	15.00	4.30	4.30	4.30	0.15	9.68		
15.00	23.80			1	8.80	4.30	4.30	4.30	0.15	5.68		
23.80	25.00	Culvert		1	0.00	4.30	0.80	2.55	0.15	0.00		

169.17

ANDRA PRASAD CONSULTANTS BANGALORE

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ವಿಭಾಗ
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ
Assistant Executive Engineer

Executive Engineer,
Nagar, Sub-Division,
, BBMP, Bangalore

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
25.00	40.00			1	15.00	4.30	4.00	4.15	0.15	9.34		
40.00	55.00			1	15.00	4.00	3.10	3.55	0.15	7.99		
55.00	60.00			1	5.00	3.10	3.10	3.10	0.15	2.33		
		W0118										
		West to East										
0.00	15.00			1	15.00	2.60	3.40	3.00	0.15	6.75		
15.00	27.40			1	12.40	3.40	2.40	2.90	0.15	5.39		
27.40	35.50			1	8.10	2.70	2.20	2.45	0.15	2.98		
		W0237										
0.00	15.00			1	15.00	6.10	6.10	6.10	0.15	13.73		
0.00	15.00			1	15.00	3.00	2.50	2.75	0.15	6.19		
15.00	25.00			1	10.00	2.50	2.00	2.25	0.15	3.38		
0.00	15.00			1	15.00	2.00	2.60	2.30	0.15	5.18		
15.00	20.00			1	5.00	2.60	2.70	2.65	0.15	1.99		
		Church Surrounding										
				1	19.10	8.20	8.20	8.20	0.15	23.49		
		WA114										
0.00	10.00			1	10.00	3.00	2.60	2.80	0.15	4.20		
10.00	25.00			1	15.00	3.20	3.10	3.15	0.15	7.09		
25.00	40.00			1	15.00	3.10	3.60	3.35	0.15	7.54		
				1	17.30	1.80	1.80	1.80	0.15	4.67		
		Deduction		1	-8.50	4.70	4.70	4.70	0.15	-5.99		
				1	-1.60	0.60	0.60	0.60	0.15	-0.14	106.07	
		Total Executed Quantity								687.92		
		Tender Quantity								636.28		
		Quantity upto125%								687.92		
		DPQ Quantity Paid in 2nd RA Bill								321.71		
		Now to be Paid Quantity										1908306.00
		Quantity upto125%								366.21	5210.96	1908330.00
14.00		Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump. MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation. Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and as per the direction of Engineer in charge of the work.											
			Each BW									
		Qty Recorded in First and part Bill (Pg No.								2.00		
		Total Executed Quantity								2.00		
		Modified Schedule -B Quantity								2.00		
		DPQ Paid in 1st Bill No.One Pg. No.								2.00		
		Present Bill Quantity								Nil		

VRP VIJAYA PRASAD CONSULTANTS BANGALORE

Assistant Executive Engineer, BBMP

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
15.00		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour and as per the direction of Engineer in charge of the work.										
		0 to 50 m	mtr									
		Qty Recorded in First and part Bill (Pg No.								100.00		
		Total Executed Quantity								100.00		
		Modified Schedule -B Quantity								**100.00**		
		DPQ Paid in 1st Bill No.One Pg. No.								**100.00**		
		Present Bill Quantity								**Nill**		
		50 to 100 m	mtr									
		Qty Recorded in First and part Bill (Pg No.								100.00		
		Total Executed Quantity								100.00		
		Modified Schedule -B Quantity								**100.00**		
		DPQ Paid in 1st Bill No.One Pg. No.								**100.00**		
		Present Bill Quantity								**Nill**		
		100 to 150 m	mtr									
		Qty Recorded in First and part Bill (Pg No.								100.00		
		Total Executed Quantity								100.00		
		Modified Schedule -B Quantity								**100.00**		
		DPQ Paid in 1st Bill No.One Pg. No.								**100.00**		
		Present Bill Quantity								**Nill**		
		150 to 200 m	mtr									
		Qty Recorded in First and part Bill (Pg No.								100.00		
		Total Executed Quantity								100.00		
		Modified Schedule -B Quantity								**100.00**		
		DPQ Paid in 1st Bill No.One Pg. No.								**100.00**		
		Present Bill Quantity								**Nill**		
		200 to 250 m	mtr									
		Qty Recorded in First and part Bill (Pg No.								100.00		
		Total Executed Quantity								100.00		
		Modified Schedule -B Quantity								**100.00**		
		DPQ Paid in 1st Bill No.One Pg. No.								**100.00**		
		Present Bill Quantity								**Nill**		
		250 to 300 m	mtr									
		Qty Recorded in First and part Bill (Pg No.								100.00		
										100.00		
		Total Executed Quantity								**100.00**		
		Modified Schedule -B Quantity								**100.00**		
		DPQ Paid in 1st Bill No.One Pg. No.								**Nill**		
		Present Bill Quantity										
16.00		Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end and as per the direction of Engineer in charge of the work.										
			mtr									
		Qty Recorded in First and part Bill (Pg No.								140.00		

Executive Engineer, PMC
Sub-Division

RAPPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Total Executed Quantity								140.00	—	
		Modified Schedule -B Quantity								140.00	—	
		DPQ Paid in 1st Bill No.One Pg. No.								140.00	—	
		Present Bill Quantity								Nill	—	
		17.00 Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 Volts.and as per the direction of Engineer in charge of the work.										
			mtr									
		Qty Recorded in First and part Bill (Pg No.								1080.00		
		Total Executed Quantity								1080.00	—	
		Modified Schedule -B Quantity								1080.00	—	
		DPQ Paid in 1st Bill No.One Pg. No.								1080.00	—	
		Present Bill Quantity								Nill	—	
		18.00 Labour Charges for erection as new/repaired submrsibble pumpset along with GI pipe(32/50 mm) cable (new submersible pumpset if required will be supplied by the the deapartment free of cost and released pupset should be handed over to dept including transportation(Each length=6.0 mtr and as per the direction of Engineer in charge of the work.										
			Per length									
		Qty Recorded in First and part Bill (Pg No.								90.00		
		Total Executed Quantity								90.00	—	
		Modified Schedule -B Quantity								90.00	—	
		DPQ Paid in 1st Bill No.One Pg. No.								90.00	—	
		Present Bill Quantity								Nill	—	
		19.00 Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc..and as per the direction of Engineer in charge of the work.										
			Each									
		Qty Recorded in First and part Bill (Pg No.								2.00		
		Total Executed Quantity								2.00	—	
		Modified Schedule -B Quantity								2.00	—	
		DPQ Paid in 1st Bill No.One Pg. No.								Nill	—	
		Present Bill Quantity										
		20.00 Supplying and fixing LTUG cable having aluminium condutor PVC insulated shethed, galvnised steel. wire / steel tap armoured cable with PVC outer sheathing 1.1 KV class.P No. 68/ I No. 4(d) 4 core 16 Sqmm and as per the direction of Engineer in charge of the work.										
			Mtr									
		Qty Recorded in First and part Bill (Pg No.								60.00		
		Total Executed Quantity								60.00	—	
		Modified Schedule -B Quantity								60.00	—	
		DPQ Paid in 1st Bill No.One Pg. No.								60.00	—	
		Present Bill Quantity								Nill	—	
		21.00 Labour charges for laying of 1.1 K.V class UG cable (PWD Electrical SR-1999-2000, P No. 69 / I No. Ia In existing trencg/duct 6Sqmm to 16 Sqmm) and as per the direction of Engineer in charge of the work.										
			Mtr									
		Qty Recorded in First and part Bill (Pg No.								60.00		
		Total Executed Quantity								60.00	—	
		Modified Schedule -B Quantity								60.00	—	
		DPQ Paid in 1st Bill No.One Pg. No.								60.00	—	
		Present Bill Quantity								Nill	—	

Executive Engineer, Sub-Division, BBMP, Bangalore

PMC

Assistant Engineer

Assistant Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
22.00		Digging or trenching of 0.6m deep x 0.5 mtr wide refilling the trench to the required ground level and consolidating etc.. complete and as per the direction of Engineer in charge of the work.	Mtr									
		Qty Recorded in First and part Bill (Pg No.								50.00		
		Total Executed Quantity								50.00		
		Modified Schedule -B Quantity								50.00		
		DPQ Paid in 1st Bill No.One Pg. No.								50.00		
		Present Bill Quantity								Nill		
23.00		Supplying and fixing of Class A (meaium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class and as per the direction of Engineer in charge of the work.	Mtr									
		Qty Recorded in First and part Bill (Pg No.								8.00		
		Total Executed Quantity								8.00		
		Modified Schedule -B Quantity								8.00		
		DPQ Paid in 1st Bill No.One Pg. No.								8.00		
		Present Bill Quantity								Nill		
24.00		Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals. clamps, bolts, nuts and washers etc.. and as per the direction of Engineer in charge of the work.	16Sqmm									
		Qty Recorded in First and part Bill (Pg No.								2.00		
		Total Executed Quantity								2.00		
		Modified Schedule -B Quantity								2.00		
		DPQ Paid in 1st Bill No.One Pg. No.								2.00		
		Present Bill Quantity								Nill		
25.00		Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cutouts and other equipments on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal propotion of solt and charocoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc.. is to be established through GI wire of size, as per ISI specification 7.3.3 IS 732 using 12 mm dia bolts, nuts, washers and check nuts. etc., the pipe shall have 16 throught holes of 122 mm dia. and as per the direction of Engineer in charge of the work.	No									
		Qty Recorded in First and part Bill (Pg No.								2.00		
		Total Executed Quantity								2.00		
		Modified Schedule -B Quantity								2.00		
		DPQ Paid in 1st Bill No.One Pg. No.								2.00		
		Present Bill Quantity								Nill		
26.00		Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc.. complete…and as per the direction of Engineer in charge of the work.	No.									
		Qty Recorded in First and part Bill (Pg No.								12.00		
		Total Executed Quantity								12.00		
		Modified Schedule -B Quantity								12.00		
		DPQ Paid in 1st Bill No.One Pg. No.								12.00		
		Present Bill Quantity								Nill		

ADRARASAD CONSULTANTS BANGALORE

Assistant Executive Engineer, BBMP
Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
	27.00	Supplying and fixing miniature circuit breakers/solaters on existing MCB distribution boards using necessary fixing materiasl wiring complete as requireds 5 to 30 amps triple pole with all lead and lift. loading, unloading and labour charges etc complete and as per the direction of Engineer in charge of the work.										
			No									
		Qty Recorded in First and part Bill (Pg No.								2.00		
		Total Executed Quantity								2.00		
		Modified Schedule -B Quantity								2.00		
		DPQ Paid in 1st Bill No.One Pg. No.								2.00		
		Present Bill Quantity								Nill		
	28.00	Fabrication supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete and as per the direction of Engineer in charge of the work.										
			Sq.Cm									
		Qty Recorded in First and part Bill (Pg No.								46800.00		
		Total Executed Quantity								46800.00		
		Modified Schedule -B Quantity								46800.00		
		DPQ Paid in 1st Bill No.One Pg. No.								46800.00		
		Present Bill Quantity								Nill		
	29.00	KSRB 2-2.2 : Earth work excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5m , in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m. specification, and as per the direction of Engineer in charge of the work.										
			Cum									
		Qty Recorded in First and part Bill (Pg No.								675.36		
		Total Executed Quantity								675.36		
		Modified Schedule -B Quantity								675.00		
		DPQ Paid in 1st Bill No.One Pg. No.								675.00		
		Quantity Limited to								675.00		
		Present Bill Quantity								Nill		
	30.00	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc.75MM 10 KSC Pvc Pipe and as per the direction of Engineer in charge of the work.										
			mtr									
		Qty Recorded in First and part Bill (Pg No.								1500.80		
		Total Executed Quantity								1500.80		
		Modified Schedule -B Quantity								1500.00		
		DPQ Paid in 1st Bill No.One Pg. No.								1500.00		
		Quantity Limited to								1500.00		
		Present Bill Quantity								Nill		
	31.00	Refilling the basement and pipeline trenches with selected available earth from trench excavation including watering consolidation in layers of 15 cm thick including disposing of the surplus earth with a lead of 200 meters and as per the direction of Engineer in charge of the work.										
			Cum									
		Qty Recorded in First and part Bill (Pg No.								675.36		

Executive Engineer, BMC
Nagar, Sub-Division,

ADARSH PRASAD CONSULTANTS BANGALORE

22.08.2022
Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Total Executed Quantity								675.36		
		Modified Schedule -B Quantity								675.00		
		DPQ Paid in 1st Bill No.One Pg. No.								625.00		
		Quantity Limited to								675.00		
		Present Bill Quantity								Nill		
32.00		Providing 250mm dia PVC Pipe 10kg/cm complete as per specifications and as per the direction of Engineer in charge of the work.										
			Rmtr									
		Qty Recorded in First and part Bill (Pg No.								36.00		
		Total Executed Quantity								36.00		
		Modified Schedule -B Quantity								36.00		
		DPQ Paid in 1st Bill No.One Pg. No.								36.00		
		Present Bill Quantity								Nill		
33.00		Providing and fixing Borewell Cap and Clamp Set and as per the direction of Engineer in charge of the work.										
			Set									
		Qty Recorded in First and part Bill (Pg No.								2.00		
		Total Executed Quantity								2.00		
		Modified Schedule -B Quantity								2.00		
		DPQ Paid in 1st Bill No.One Pg. No.								2.00		
		Present Bill Quantity								Nill		
34.00		Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz. 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI. KIRLOSKAR and other Equivalent Pumps and as per the direction of Engineer in charge of the work.										
			No									
		Qty Recorded in First and part Bill (Pg No.								2.00		
		Total Executed Quantity								2.00		
		Modified Schedule -B Quantity								2.00		
		DPQ Paid in 1st Bill No.One Pg. No.								2.00		
		Present Bill Quantity								Nill		
35.00		Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour charges etc coomplete and as per the direction of Engineer in charge of the work.										
			m									
		Qty Recorded in First and part Bill (Pg No.								520.00		
		Total Executed Quantity								520.00		
		Modified Schedule -B Quantity								520.00		
		DPQ Paid in 1st Bill No.One Pg. No.								520.00		
		Present Bill Quantity								Nill		
36.00		Providing Collar 50 mm complete as per specifications and as per the direction of Engineer in charge of the work.										
			No									
		Qty Recorded in First and part Bill (Pg No.								90.00		

R.PRASAD CONSULTANTS BANGALORE

Assistant Executive Engineer
Rajajinagar, Sub-Division,
WDL, BBMP, Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು 22.05.2022
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಸಹಾಯಕ ಅಭಿಯಂತರರವರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-23

Scanned by CamScanner

MEASUREMENT SHEET

Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Total Executed Quantity								90.00		
		Modified Schedule -B Quantity								90.00		
		DPQ Paid in 1st Bill No.One Pg. No.								90.00		
		Present Bill Quantity								Nill		
	37.00	Providing and fixing 50mm nominal bore gun metal non-return complete as per specifications and as per the direction of Engineer in charge of the work.										
			Nos									
		Qty Recorded in First and part Bill (Pg No.								2.00		
		Total Executed Quantity								2.00		
		Modified Schedule -B Quantity								2.00		
		DPQ Paid in 1st Bill No.One Pg. No.								2.00		
		Present Bill Quantity								Nill		
	38.00	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete, and as per the direction of Engineer in charge of the work.										
			Each	2								
		Qty Recorded in First and part Bill (Pg No.								2.00		
		Total Executed Quantity								2.00		
		Modified Schedule -B Quantity								2.00		
		DPQ Paid in 1st Bill No.One Pg. No.								2.00		
		Present Bill Quantity								Nill		
	39.00	Providing outdoor panel upto 15.00 HP complete as per specifications and as per the direction of Engineer in charge of the work.										
			No.									
		Qty Recorded in First and part Bill (Pg No.								2.00		
		Total Executed Quantity								2.00		
		Modified Schedule -B Quantity								2.00		
		DPQ Paid in 1st Bill No.One Pg. No.								2.00		
		Present Bill Quantity								Nill		
	40.00	KSRB 13.6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. and as per the direction of Engineer in charge of the work.										
			Each									
		Qty Recorded in First and part Bill (Pg No.								15.00		
		Total Executed Quantity								15.00		
		Modified Schedule -B Quantity								15.00		
		DPQ Paid in 1st Bill No.One Pg. No.								15.00		
		Present Bill Quantity								Nill		
	E1	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. and as per the direction of Engineer in charge of the work.										
		Thanisandra										
		W0811										
		South to North										
0.00	15.00		Sqm	1	15.00					0.20	3.00	
15.00	30.00			1	15.00					0.20	3.00	
30.00	45.00			1	15.00					0.20	3.00	
45.00	55.50			1	10.50					0.20	2.10	
										Total Executed Quantity	11.10	1019.72	11319.00

Executive Engineer
Nagar Sub-Division
, BBMP, Bangalore

PRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Third and Final Bill

Chainage From	Chainage To	Description of Item	Unit	No	Lengt (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
E2		Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs. with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum. machine mixed. concrete laid in layers not exceeding 15 cms. thick. well compacted. in foundation. plinth and cills. including cost of all materials. labour. HOM curing complete as per specifications. and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total Executed Quantity from Pre Measurement Sheet page no. 24								0.83		4971.00
									Total Executed Quantity	0.83	5989.25	4987.00
		BESCOM Deposits Charges		2						2.00		
		Appliation Charges		2						2.00		
		Meter Charges		2						2.00		
		Present Bill Quantity								Nill		

Total of PWD SR 2018-19 Items	6334562.00
Total of Other Items	979336.00
SUB TOTAL AMOUNT	7313898.00
Add KRIDL @ 4%	292556.00
Add GST @ 12%	760148.00
TOTAL AMOUNT	8366602.00

DRAPRASAD CONSULTANTS BANGALORE

Executive Engineer
Contract Sub-Division,
BBMP, Bangalore

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner